

Brookside Programme Update Sheet

Date: 13/10/21

Works completed in the last 2 weeks:

Felxi Pave – Bridgwood, Bembridge, Beaconsfield

Micro Asphalt – Brackenfield

Where are we currently working:

Stage 1: Drainage works:

Phase 1 of works have been completed, awaiting materials to complete the repairs to Covers

Stage 2: Civil works Phase 1

Burford (Including Dropped Crossings)

Stage 3: Micro Asphalt/ Resurfacing

Bishopdale

Stage 4: Flexipave

Briarwood

Stage 5: General street scene improvements:

Starts 04/10/21 with exception of SNPs and Bins

Where will be working next 2 weeks:

Civils Phase 1 – Burford including Dropped Crossings

Civils Phase 2 – Bembridge, Beaconsfield, Briarwood

Micro Asphalt – Bishopdale, Blakemore