# **ELITE PRECAST CONCRETE LIMITED**

**Halesfield Site 2** 

# RISK ASSESSMENT & METHOD STATEMENT

**EPC004 – HI005** 

**Annual Inspection of Compressed Air System Manifold, Ports & Pipe-work (Isolation)** 

### **SCOPE OF WORKS**

- 1). Preliminary inspection and Isolation
- 2). Annual inspection of Compressed Air System Manifold, Ports & Pipe-work
  - 3). De-isolation of Compressed Air system

### **RISK ASSESSMENT**

RISK ASSESSMENT GUIDE TABLE							
HAZARD PROBAE	BILITY (PROB)	FACTOR	HAZARD SEVERITY (SEV)	FACTOR			
HIGHLY UN	LIKELY	1	INSIGNIFICANT	1			
REMOTE POS	SIBILITY	2	MINOR - LIGHT DAMAGE	2			
FAIR CHA	ANCE	3	MODERATE - DAMAGE / INJURY	3			
HIGHLY PROBABLE		4	SERIOUS DAMAGE / INJURY	4			
ALMOST C	ERTAIN	5	DANGEROUS - FATAL	5			
	RISK FACTOR CALCULATION						
	RISK I	FACTOR = PROBAI	BILITY FACTOR X SEVERITY FACTOR				
RISK FACTOR	CATEGO	RY	ACTION				
1-5	ACCEPTAI	BLE	ROUTINE ACTION				
6-10	ACCEPTAI	BLE	E EMPLOY SAFETY SYSTEMS				
11-15	MARGINAL REDUCE RISK / EMPLOY ALL SAFETY SYSTEMS			STEMS			
16-20	16-20 UNDESIRABLE MAXIMUM CAUTION / CLOSE SUPERVISION			ISION			
	•		·	<u> </u>			

MUST NOT BE ALLOWED

UNACCEPTABLE

21-25

ASSESS	SOR LEE SKINNER	POSITION		FITTER		DOCUMENT NUMBER	EPC004 – HI005 DATE		19 <sup>th</sup> August, 2011	
No	DESCRIPTION	DESCRIPTION		TORS		CONTROL N	MEASURES	<u> </u>	FACTORS	
			PROB	SEV						SEV
1	WORKING CLOSE TO MOVING MACHINERY		5	4	B). LIASE WITH C). INSPECTION IS	1	4			
2	WORKING AT HEIGHT		4	5	OBSERVE  A). ALL AIR SYSTEMS & PIPE-WORK AT HEIGHT TO BE ACCESSED BY WAY OF MEWP OR SCISSOR LIFT  B). ONLY AUTHORISED PERSONNEL TO OPERATE MEWP OR SCISSOR LIFT					5
3	USE OF HAND TOOLS		3	3	A). ENSURE ALL HAND TOOLS ARE IN GOOD CONDITION BEFORE USE B). ONLY USE TOOLS FOR THEIR DESIGNED PURPOSE				1	3
4	PPE		5	2		SONNEL TO WEA REQUIREMENTS	R PPE COMPLIANT T AT ALL TIMES	TO SITE	1	2

## **METHOD STATEMENT**

ASSESS	SOR	LEE SKINNER	POSITION	FITTER	DOCUMENT NUMBER	EPC004 - HI005	DATE		<sup>h</sup> August, 2011	
ITEM				DESCRIPTION					AISK MBERS	
1	PREI	LIMINARY INSPECTION ANI	O ISOLATION							
	SYST ALL	EM ARE LEAKING. APPLY LI ACCESS TO THE PIPE-WORK	QUID SOAP / WATER SOLUTI AND AIR SYSTEMS AT HEIGI	ECESSARY TO DETERMINE II ION AROUND JOINTS TO ASS HT MUST BE ATTAINED BY W	IST IN FINDING /AY OF MEWP (	SMALL LEAKS IF				
	B). RECORD AND IDENTIFY ANY CONNECTIONS / JOINTS WHICH REQUIRES ATTENTION / REPAIR.									
	C). T	AKE AN ISOLATION LOCK AN	ND KEY FROM FITTERS KEY	SAFE						
	D). T	URN COMPRESSOR OFF AT M	IAIN ISOLATION POINT AND	LOCK OFF WITH ISOLATION	LOCK					
	E). RETAIN KEY TO ISOLATION LOCK UNTIL RESTORATION OF MOTIVE POWER.									
	F). TA	AKE COMPRESSOR HOUSING	KEY FROM FITTERS KEYSAI	FE AND REMOVE PAD-LOCK	FROM HOUSING	G DOORS. OPEN DO	OORS			
	G). El	NSURE THAT THE SWITCH O	N THE PRESSURE SWITCH IS	SET IN THE 'O' (OFF) POSITION	ON					
	H). U	SING THE DRAIN VALVE REI	LEASE ANY RESIDUAL PRESS	SURE FROM WITHIN THE AIR	SYSTEM AND (	COMPRESSOR				
2	INSP	ECTION / SERVICE & REPA	IRS TO SYSTEM						-	
	1). RF GLAS		AND FILTERS WITHIN THE	SYSTEM AND CLEAN / REPLA	ACE AS NECESS	ARY. REPLACE FII	LTERS AND			
	2). RF	EMOVE ALL WATER TRAP GL	ASSES AND CLEAN OUT. EN	SURE VALVE IS WORKING C	ORRECTLY ANI	O RE-FIT TO CASIN	NGS			
	3). AI	LL IDENTIFIED LEAKS ARE T	O BE REPAIRED, USING MEW	P OR SCISSOR LIFT WHEN W	ORKING AT HE	IGHT				
		HECK COMPRESSED AIR SYS' I NEW AS NECESSARY.	TEM REGULATORS & CLEAN	I ALL PRESSURE VALVE DISP	LAY GLASSES	SO THEY ARE LEG	SIBLE. REPLA	CE		
	RECO	ORD ALL DETAILS OF WORK	CARRIED OUT ON THE INSPI	ECTION REPORT SHEET.						

ASSES	SOR	LEE SKINNER	POSITION	FITTER	DOCUMENT NUMBER	EPC004 - HI005	DATE	19 <sup>th</sup> August, 2011
3	3 DE-ISOLATION OF COMPRESSOR AND TEST RUN OF SYSTEM							
	A). ENSURE ALL VALVES WITHIN THE PIPE-WORK SYSTEM ARE CLOSED							
	B). El	NSURE SWITCH ON PRESSUR	E SWITCH IS SET IN 'O' (OFF)	POSITION.				
	C). El	NSURE THE DRAIN VALVE IS	SET IN THE CLOSED POSITION	ON				
	D). REMOVE ISOLATION LOCK FROM MAIN ELECTRICAL ISOLATOR AND TURN POWER SUPPLY ON							
	E). RETURN TO COMPRESSOR							
	F). TURN SWITCH ON PRESSURE SWITCH TO '1' (ON) POSITION. COMPRESSOR SHOULD NOW START. THE PRESSURE SWITCH WILL AUTOMATICALLY CONTROL THE STOPPING AND STARTING OF THE COMPRESSOR TO THE FACTORY STANDARD SETTINGS.							
		LOSE COMPRESSOR HOUSING FITTERS KEY SAFE.	G DOORS AND LOCK WITH PA	AD-LOCK. RETURN COMPRE	SSOR HOUSING	KEY AND ISOLAT	TON LOCK A	ND
	H). A	FTER ALLOWING ADEQUATE	E TIME FOR PRESSURE BUILD	UP CHECK MAIN FEED VAL	VE FOR ADEQU	JATE PRESSURE.		
	ARE	DETERMINABLE BETWEEN E						EAKS
	J). EN	SURE ALL REGULATOR VAL	VES ARE SET AT THE CORRE	ECT PRESSURE AND THAT TH	IE CORRECT PR	ESSURE IS BEING	ATTAINED	
4	REMO	OVE ALL DEBRIS AND EQUIP	MENT FROM THE WORK ARE	EA.				

NAME OF ASSESSOR
SIGNATURE OF ASSESSOR DATE
NAME OF EPC OFFICIAL APPROVING DOCUMENT (PRINT)
SIGNATURE OF EPC OFFICIAL APPROVING DOCUMENT EPC004 – HI005
DATE
I HAVE READ THE ABOVE DOCUMENT AND UNDERSTAND THE WORK TO BE CARRIED OUT WITHIN THE GUIDELINES AND METHOD STATEMENT
NAME OF OPERATOR
SIGNATURE OF OPERATOR DATE
NAME OF OPERATOR
SIGNATURE OF OPERATOR DATE
NAME OF OPERATOR
SIGNATURE OF OPERATOR DATE
NAME OF OPERATOR
SIGNATURE OF OPERATOR DATE
NAME OF OPERATOR
SIGNATURE OF OPERATOR DATE
NAME OF OPERATOR
SIGNATURE OF OPERATOR DATE
NAME OF OPERATOR
SIGNATURE OF OPERATOR